



PHASE 7a/b: Works in front of Skyline Building & Eastgate.
Oct 2018 - Nov 2018

PHASE 6: Footway work Duke St (north of York St)
Jan 2019 - Mar 2019

PHASE 4: Central Reserve, Duke Street (north of York Street)
Jan 2019 - Mar 2019

PHASE 5: Footway work (north of York St)
Jan 2019 - Mar 2019

PHASE 5a: EB & WB Carriageway York Street
Jan 2019 - Mar 2019

TO BE DELIVERED AS PART OF LPTIP WORKS

PHASE 2a: NB Carriageway area Marsh Lane (Shannon St to viaduct)
May 2018 - June 2018

PHASE 3a: Marsh Lane, Splitter Island.
Mar 2019 - Apr 2019

PHASE 3: Footway works under viaduct on Duke Street
Dec 2018 - Feb 2019

PHASE 4b: Splitter island, Kirkgate / East Street.
Nov 2018 - Jan 2019

PHASE 10a: New York St / Harper St.
Jul 2018 - Aug 2018

PHASE 9: Kirkgate, Wharf Street to Duke Street.
Jun 2018 - Jul 2018

Section 11a: Crown Point Rd, Splitter Island (East Street).
Aug 2018

Section 12a: Crown Point Rd, Kirkgate to the Calls.
Aug 2018 - Sept 2018

PROGRAMME DATES

Section/Phase	START DATE	FINISH DATE
Ph 2a	May 2018	Jun 2018
Ph 9	Jun 2018	Jul 2018
Ph 10a	Jul 2018	Aug 2018
Ph 11a	Aug 2018	Aug 2018
Ph 12a	Aug 2018	Sept 2018
Ph 7a & 7b	Oct 2018	Nov 2018
Ph 4b	Nov 2018	Jan 2019
Ph 3	Dec 2018	Feb 2019
Ph 4 & 5 & 6	Jan 2019	Mar 2019
Ph 5a	Jan 2019	Mar 2019
Ph 3a	Mar 2019	Apr 2019
Carriageway Resurfacing	May 2019	May 2019
LPTIP	Dates to be confirmed	

KEY:

LPTIP - LEEDS PUBLIC TRANSPORT INVESTMENT PROGRAMME

LEEDS CITY CONNECT 2 SECTION A
CONSTRUCTION PHASING PLAN

AMENDMENTS	DRAWN	CHECK	DATE	DRAWN BY	SCALE
FIRST APPROVED	PCW		12/18	INITIALS DATE PCW 06/18	N.T.S.
DATES/LPTIP INFORMATION UPDATED	PCW			AutoCAD BY	
				INITIALS DATE PCW 06/18	
				CHECKED BY	
				INITIALS DATE	ORIGINAL SHEET SIZE A1

Leeds
CITY COUNCIL

732408/LCC/AX/CPH/DR/EP/04_	
INFORMATION	
STATUS:	APPROVED
DATE:	DEC 2018
REV. #	STATUS
P03	A